



July 2025

Wellness Center Renovations Project Update

Coming in July:

- The pool is closed for renovation. Wellness Center members can access the Coeur Center free of charge until late fall.
- The new PT space is expected to open late July or early August.
- Demolition of our current snack bar area will force us to reduce our selection of snacks and drinks.
- Fitness equipment will be re-arranged at the end of July to accommodate the arrival of most of our new cardio fitness equipment will arrive at that time.
- The men's locker room is expected to re-open at the end of July.
- Work in the basketball court area will begin.

In June, our renovation project picked up some steam and moved into multiple areas like the family locker room and the pool. Nearly half of our facility is now in some stage of renovation. Thank you, again, for your continued patience!

Over the next month Walker Construction will be removing large portions of our main check-in desk at the center of the building. We will continue to check patrons in at the main desk for the time being, but the work in that area will force us to stop serving the snacks and drinks that we have to prepare. We will continue to offer prepackaged snacks and drinks like water and Gatorade but things like smoothies and hot food will be going away until our new snack bar opens.

At the end of July or very early August, the new PT space, men's locker room, and new Wellbriety space will open back up to patrons. Once these spaces open up, we will see the start of renovations in the women's locker room, main fitness floor, basketball court, and new conference rooms. Once we have some firm closure dates for these spaces they will be announced.

In late July when the new PT space opens, we will be re-arranging our fitness floor layout again to move the exercise machines PT uses into their new space. While this is happening, we will be shuffling around some of our weights so that renovation work on our main fitness floor can begin. It is also during this time we expect to see our first shipment of brand-new fitness equipment arrive. Our old fitness equipment will be donated primarily to Plummer-Worley School District and Tribal School.

At the end of July, we expect to see work begin around the basketball court. This will consist primarily of removing the bleachers and painting. Parts of the court will need to be closed off to patrons throughout this work. We will make announcements about court availability and work in the area later on in the month.

Keep checking back for more updates!

